

Status as on 28.2.06

Annexure-B

Monitoring of SRSF works (More than 50 Lakhs)

(Figures in thousands of rupees)

Sr. No.	G.B. Item No. 2005-06	Year of Sanction	Nomenclature	Nos. of bridges included in the item	Bridge No.	Category ( ESG, CIP, DB, Corrugated pipe.)	Allocation	G.B. Latest anticipated cost	Latest sanctioned estimated cost	Exp. up to March-2005	Outlay proposed for 2005-06	Status of estimate	Status of Drawing & Design	Status of Tender	Proposed Target Date	Physical Progress%	Exp. during the month	Cummulative Exp. till the month during 05-06	Cummulative Exp. till the month, so for	Any other information	Divn	Agency
1	72	02-03	Jabalpur Divn: - Regirdering of bridge No.1198/1(ESG), 2/33.54m @ Kms.1198/5-6	1	1198/1	ESG	SRSF	15000	14964	2980	500	S	A	F	Feb-06	15%	878	878	3858	Design approved.QAP approved. Zigs & Fixures being fabricated.	JBP	HQ
2	73	02-03	Itarsi -Jabalpur-Rehabilitation of bridge No. 913/2 (Sher)	1	913/2	CIP	SRSF	80000	78829	29131	38416	S	A	F	Jan-06	55%	2805	25447	54578	126 piles & 4 pier caps have been casted. Revised strct. Drg of pier shaft under finalisation.	JBP	Constr
3	74	02-03	Itarsi -Jabalpur-Rehabilitation of bridge No.952/1 (Narmada)	1	952/1	Steel Trussle Pier	SRSF	100000	92000	166	94889	S	-	-	-	0%	0	0	166	Design & Drawing in progress.	JBP	Constr
4	77/04-05	02-03	Itarsi -Jabalpur-Rehabilitation of bridge No. 840/1 (Doodhi)	1	840/1	CIP	SRSF	5000	4679	3585	0	S	A	F	Nov-05	95%	0	20	3605	Replacment of bearings& load transferring is to be done.	JBP	Constr
5	75	02-03	Itarsi -Jabalpur-Rehabilitation of bridge No. 824/1 (Anjan)	1	824/1	CIP	SRSF	40000	34685	20247	1000	S	A	F	Jun-05	100%	0	20	20267	COMPLETED	JBP	Constr
6	94a-03-04	02-03	Nagda-Kota-Regirdering with provision of new sleepers on Bridge No.44Dn, 105Dn & 118Dn.	3	44Dn, 105Dn, 118Dn	ESG	SRSF	13072	9727	1897	0	S	A	F	Feb-06	10%	777	1629	3526	Girder reached at site (Br.No.44Dn), Br.No. 105D & 118D are being done by Divn.	KTT	HQ
7	94b-03-04	02-03	Kota-Ruthiyai-Regirdering with provision of new sleepers on Bridge No.35 & 96.	2	35, 96	ESG	SRSF	14148	13821	7648	0	S	A	F	Dec-05	50%	607	4058	11706	Girder & Channel sleeper received at site.	KTT	HQ
8	94c-03-04	02-03	Kota-Ruthiyai-Regirdering with provision of new sleepers on Bridge No. 98 & 127.	2	98 & 127	ESG	SRSF	17604	16981	9894	0	S	A	F	Jan-06	50%	863	5316	15210	Girder & Channel sleeper received at site.	KTT	HQ
9	94e-03-04	01-02	Kota-Gurla-Replacement of corroded steel trough of girders of bridge No.211	1	211up	DB	SRSF	24063	31756	7510	0	S	A	F	Oct-06	30%	0	1774	9284	Fabrication in Progress.	KTT	HQ
10	94f-03-04	02-03	Kota-Mathura(bridge No. 211 Up) & nagda-Kota(Br. No. 34 Dn)-Regirdering	2	211 Up, 34 Dn	ESG	SRSF	27477	27689	11219	0	S	A	F	Jun-06	15%	3816	7228	18447	Girder under fabrication at MMR workshop. 2 girder transported at site.	KTT	HQ
11	94g-03-04	02-03	Nagda-Kota(BR. No. 41 Dn) & Kota-Mathura (Br. No. 362 DN)-Regirdering	2	41 Dn, 362 DN	ESG	SRSF	24044	23999	6157	0	S	A	F	Dec-05	20%	1724	2370	8527	Girder under fabrication for Br.No.41 & 362 reached at site.	KTT	HQ

1	113	99-00	Itarsi-Jabalpur section-Rebuilding of exist.1/1.80m Arch Br.no 815/1 @Kms 815/6-7 as1/1.80x2.20m RCC box under UP& DN main line with	1	815/1	DB	SRSF	862	862	216	646	S	A	F	Feb-06	5%	646	646	862	Casting of Box in progress.	JBP	Divn
2	116	00-01	ET-BINA Sec:- Proposed Regirdering of existing 1/12.20m ESG of BR No. 784/1 at Km 784/5-7 by WPG of MBG. loading std (UP Line) (RCC	1	784/1	ESG	SRSF	1074	1074	335	738	S	A	F	Mar-06	1%	571	571	906	Work just started. Benching of rock done.	BPL	Divn
3	117	00-01	ET-BINA Sec:- Proposed Regirdering of existing 1/12.20m ESG of BR No. 906/1 at Km 906/14-16 by WPG of	1	906/1	ESG	SRSF	978	978	66	912	S	A	F	May-05	100%	0	799	865	COMPLETED	BPL	Divn
4	118	00-01	ET_ALD sec; Prop. reg. of existng 1/9.14m ESG of br no 925/1 @KMS 925/14-15by WPG of MBG loading	1	925/1	ESG	SRSF	931	0	0	112	S	A	F	Oct-05	100%	0	0	0	COMPLETED	JBP	Divn
5	119	00-01	ET_ALD sec:Proposed regirdering of existing 1/9.14m ESG of br no 875/2 at Kms 875/4-5 by WPG of MBG	1	875/2	ESG	SRSF	1172	1172	14	1158	S	A	F	Mar-06	0%	650	650	664	Work awarded, but contractor has not started the work.	JBP	Divn
6	120	00-01	ET_ALD sec: Prop. reg. of existng 1/9.14m ESG of br no 919/1 at Kms. 919/4-5 by WPG of MBG loading	1	919/1	ESG	SRSF	2164	2164	0	2164	S	A	F	Dec-05	15%	958	958	958	Boulder soling & Levelling course provided. Contractor has stopped the work.	JBP	Divn
7	121	00-01	JBP-ALD sec: Rebuilding of exist 1/1.83m brick masonry arch br no. 1037/1 @ Kms1037/9-10 as1/2.50x2.00m RCC box under UP and DNML. (Proposal revised	1	1037/1	DB	SRSF	832	832	282	550	S	A	F	Mar-06	50%	0	0	282	Precast box casted & transported at site. Insertion to be done.	JBP	Divn
8	122	02-03	Proposed rehabilitation of existing 7/3.66m Arch bridge as 7/2.86m arch Top RCC box construction into existing span under Up & Dn. main line of Br no 1009/1 at km 1009/8-9	1	1009/1	DB	SRSF	2895	2895	27	2868	S	A	-	Mar-06	0%	767	767	794	Risk & Cost Tender to be invited.	JBP	Divn
9	125	01-02	NAD-KTT- Regirdering of Br. No. 23 Dn & 40 Dn. (1/9.14m PSC Slab)	2	23Dn, 40Dn	GB	SRSF	1740	1645	0	1740	S	A	F	Feb-06	0	0	0	0	Work in progress for casting of slab.	KTT	Divn
10	149	02-03	ET-JBP - Rehabilitation of existing 4/6.10m AB No.780/3 @ Kms.780/10-11 by interning & jacketting.	1	780/3	DB	SRSF	2072	2072	10	2062	S	A	F	Jan-06	85%	500	1925	1935	Jacketting completed up to springing level.	JBP	Divn
11	150	02-03	KTE-ALD - Rehabilitation of existing 1/4.57m AB No.1248/1 @ Kms.1248/8-9 by interning &	1	1248/1	DB	SRSF	545	545	11	534	S	A	-	Mar-06	0%	354	354	365	Tender reinvited and opened on 28.10.05. But rejected due to high rate.	JBP	Divn
12	151	02-03	KTE-ALD - Rehabilitation of existing 2/1.22 AB No.1236/1 @ Kms.1236/4-5 Proposal revised (Proposal revised Precast RCC BOX).	1	1236/1	DB	SRSF	907	907	73	834	S	A	F	Feb-06	0%	406	406	479	Precast box to be casted.	JBP	Divn
13	157	02-03	ET-ALD - Regirdering of exist 3/9.14m ESG Br.No.751/2 @ Kms.751/8-9. (Proposed PSC Slab)	1	751/2	ESG	SRSF	1628	1628	0	256	S	A	F	Mar-06	15%	1220	1247	1247	Work in progress.	JBP	Divn
14	158	02-03	ET-ALD - Regirdering of exist 3/9.14m ESG Br.No.791/3 @ Kms.791/11-12. (Proposed PSC	1	791/3	ESG	SRSF	1554	1554	503	1051	S	A	F	Mar-06	10%	1068	1090	1593	Work in progress.	JBP	Divn

15	160	02-03	KNW-ET :- Regirdering of existing 3/9.14m ESG of Br. No. 717/1 at Km 717/9-11. (By PSC Slab)	1	717/1	ESG	SRSF	2850	2837	147	2690	S	A	F	Mar-06	0%	0	0	147	Work awarded. Drawing approved.	BPL	Divn
16	161	02-03	KNW-ET :- Regirdering of existing 3/9.14m ESG of Br. No. 737/1 at Km 737/19-21.(By PSC Slab)	1	737/1	ESG	SRSF	2850	2843	858	1985	S	A	F	Mar-06	85%	220	2201	3059	All Slab casted & Jacketting completed.	BPL	Divn
17	163	02-03	ET-JBP - Interning & Jacketting of existing 5/4.57m AB No.937/1 @ Kms.937/8-9	1	937/1	DB	SRSF	2907	2907	94	2813	S	A	F	Jan-06	30%	2549	2549	2643	Boulder soling & Levelling course done. Contractor has stopped the work.	JBP	Divn
18	98/04-05	00-01	ET-ALD sec: Proposed regirdering of existing1/9.14m ESG of br no. 808/1 @KMS 808/6-7 by WPG of MBG loading std.(DNLINE) (To be	1	808/1	ESG	SRSF	728	0	0	0	S	A	F	Oct-05	100%	0	0	0	COMPLETED	JBP	Divn
19	99/04-05	00-01	ET-ALD SEC:Proposed regirdering of existing 1/9.14m ESG of br no 849/2 @Kms 849/10-11 by WPG of MBG loading std.(dn line) (To be replaced	1	849/2	ESG	SRSF	730	0	0	0	S	A	F	Jun-05	100%	0	0	0	COMPLETED	JBP	Divn
20	116/04-05	99-00	Itarsi-Jabalpur Section:Rebuilding of exist 7/0.94m brick masonry bridge no 859/1 @ Kms 859/10-11 with triple RCC Box as 2/2.28 x1.45m+1/3.75x1.45m under Dn main line.	1	859/1	DB	SRSF	1700	1258	1331	1550	S	A	F	Feb-06	20%	767	767	2098	5 Nos precast rcc box casted another 7 Nos to be casted .	JBP	Divn
21	117/04-05	99-00	Itarsi-Jabalpur section-Rebuilding of exist 2/0.73, FT under Dn main line and extended as 1/1.83m RCC slab for UP M/L Br.no 979/2 @Kms 979/9-10 as 1/1.83x0.915 m RCC box	1	979/2	Stone Slab	SRSF	800	334	281	0	S	A	F	Feb-06	50%	710	710	991	Precast Box casted. Insertion to be done.	JBP	Divn
22	178/04-05	02-03	ET-ALD - Regirdering of exist 3/9.14m ESG Br.No.882/2 @	1	882/2	ESG	SRSF	2850	1710	0	1774	S	A	F	Mar-06	25%	1728	2039	2039	Work in progress.	JBP	Divn
23	185/03-04	99-00	Jabalpur-Katni Section- Rebuilding of existing Br. No. 1043/1@ Km. 1043/4-5 as 2/2.50 x 1.85M twin RCC box under Up & Down Main	1	1043/1	DB	SRSF	0	1301	281	0	S	A	F	Feb-06	50%	0	0	281	Precast Box casted & transported at site. Insertion to be done.	JBP	Divn
1	224	03-04	Khandwa-Itarsi - Interning of arches and jacketting of abutment and piers with extension of barrel length of Bridge Nos. 718/3(3/9.15) &	2	718/3, 731/6	Arch Bridge	DRF	13508	13508	0	1185	S	A	-	Dec-06	0%	0	0	0	Tender to be opened on 10.3.06.	BPL	Divn
2	225	03-04	Khandwa -Itarsi- Insertion of RCC arch box and extension of barrel length of Bridge No. 732/4(3/9.15).	1	732/4	Arch Bridge	DRF	7849	7849	0	1186	S	A	-	Dec-06	0%	0	0	0	Tender to be opened on 10.3.06.	BPL	Divn
3	226	03-04	Khandwa-Itarsi & Itarsi jabalpur- Repl. of early steel girders with PSC slabs (5 bridges of span 9.15m, Total 22 span). (Only Br. No. 667/3 by PSC	5	667/3Dn, 698/1U&D, 710/1Up, 746/1Dn	ESG	DRF	20,745	20,744	0	1109	S	A	F	Mar-06	32%	1698	5050	5050	Str. Drg for Br.No. 667/3 Jacketting of abutments awaited from HQ.	BPL	Divn

4	227	03-04	Khandwa-Itarsi - Repl. of stone top bridges with precast segmental RCC box bridge. (8 bridges) 713/1Up&Dn, 714/1Up&Dn, 717/4Up&Dn, 718/5, 719/1, 725/3, 725/4Up&Dn, 736/3Up&Dn.	8	713/1, 714/1, 717/4, 718/5, 719/1, 725/3, 725/4, 736/3.	Stone top	DRF	4134	4134	0	1186	S	A	F	Dec-05	35%	754	754	754	Casting of precast segmental in progress. Br.No.725/3 & 725/4 closed.	BPL	Divn
5	228	03-04	Bhopal Division- Repl. of steel girders(9.14m span) with PSC slabs (11 bridges). Br.Nos. 665/1Up&Dn, 665/3Up&Dn, 726/2Up&Dn, 730/1Up&Dn, 845/1Up&Dn, 850/1Up&Dn, 850/2Up&Dn, (1204/1, 1268/1, 1287/1, 1298/1 RCC Box).	7	665/1, 665/3, 726/2, 730/1, 1204/1, 1268/1, 1287/1.	GB	DRF	12704	12704	0	1108	S	A	F	Jun-06	10%	1425	1425	1425	Work awarded (1204/1, 1267/1, 1287/1, 1298/1 with PSC slab) & (665/1, 665/3, 726/2, 845/1, 850/1, 850/2 RCC Box)	BPL	Divn
				4	845/1, 850/1, 850/2, 1298/1.									Mar-06				0	BPL		Divn	
6	229	03-04	Khandwa-Itarsi & Itarsi-Bhopal Section: - Rehabilitation of Arch bridges by extension of barrel length (11 bridges). Br.Nos. 647/4(1/6.10), 655/3(1/2.91), 655/4(1/2091), 675/2(5/3.05), 681/2(4/3.05), 681/4(1/4.57), 690/1(2/4.57), 699/2(3/9.14), 780/1(1/1.82), 781/1(1/3.05), 781/2(1/1.76).	11	647/4, 655/3, 655/4, 675/2, 681/2, 681/4, 690/1, 699/2, 780/1, 781/1, 781/2.	Arch Bridge	DRF	6226	6226	0	1186	S	A	F	Jun-05	8%	140	140	140	In Bridges 780/1, 781/1 & 781/2 COMPLETED. Design & drg. approved.	BPL	Divn
7	230	03-04	Khandwa-Itarsi- Rehabilitation of jacketing of piers & abutments of girder bridge No. 668/1(Up&Dn)	1	668/1	GB	DRF	10004	10004	0	1109	S	A	F	Mar-06	35%	0	2928	2928	A1, P1, P2, P3, P4, P5, P6, P7 completed & P8, P9 in progress. Str. Drg awaited.	BPL	Divn
8	231	03-04	Bhopal Bina- Repl. of cross girder of Betawa Dn(886/1) Bridge.	1	886/1Dn	GB	DRF	11227	10893	0	1186	S	A	F	Jan-06	100%	3351	9020	9020	COMPLETED	BPL	HQ
9	232	03-04	Itarsi - Bhopal - Pedestrian walk way of Narmada Bridge Up road & provision of inspection path way of	1	766/1Up	GB	DRF	10145	10145	3581	1185	S	A	F	Dec-05	100%	0	1855	5436	COMPLETED	BPL	HQ
10	233	03-04	BIN - GUN & GUN-GWL- Inspection pathway and pedestrian walkway of Betwa bridge and inspection pathway of sindh(1075/1-5/30.48), Parvati(1135/1-8/30.48), dam	2	1075/1, 1135/1	GB	DRF	12362	12362	977	2035	S	NR	F	Feb-06	75%	0	314	1291	Work in progress. Br. No. 1075/1 COMPLETED.	BPL	HQ
				2	998/1, 1269/3													0	BPL		HQ	



19	242	04-05	BIN - KTE - Rehabilitation of bridge No.1151/1Dn by Providing top flange	1	1151/1Dn	GB	DRF	9646	9646	0	1185	S	NR	UF	Mar-07	0	0	0	0	Tender opened on 22.11.05	JBP	HQ
20	243	04-05	KNW-ET - New R.C.C. Box bridge by push through method (at Kms.717/10-12, Box size 2/6.00x4.00m)	1	New Bridge	RCC Box	DRF	9000	9863	0	1185	S	A	F	Mar-06	0%	0	0	0	Drg for wing/return wall not submittrd by contractor.	BPL	Divn
21	244	04-05	NAD - KTT(Bridge No. 149Up) & KTT - COR(Bridge No.227 & 273) - Rehabilitation of open web under slung girder replacing top flange.	3	149Up, 227, 273.	GB	DRF	7126	6788	0	1109	S	NR	F	Jan-06	100%	853	5993	5993	COMPLETED	KTT	HQ
22	245	04-05	Bina - Guna - Strengthening of top flange of rail bearer on Betwa & Sindh bridges.	2	998/1, 1075/1	GB	DRF	9542	8867	0	1109	S	NR	F	Mar-06	60%	0	0	0	Fabrication in progress on 998/1. Br. No. 1075/1 COMPLETED.	BPL	HQ
23	247	04-05	Bina-KTE - Isharwara- Jaruakhera- Two Reinforced Cement Concrete Boxes by pushing method with wing	2	1020/720, 1021/240	Box	DRF	12400	12400	0	34	-	UP	-	Jun-06	0	0	0	0	Drg. returned to propose both Box at one location.	JBP	Divn
24	248	04-05	KTT-RTA- Standard wing & return wall and other protective works.(3		18, 98, 134	GB	DRF	9159	10452	0	33	S	NA	UF	Oct-06	-	0	0	0	Tender reinvited.	KTT	Divn
1	95	03-04	Nagda-Gangapur City- Improved in bearing arrangement by centralized bearing along with replacement of loose rivets, inspection cradles & lifting brackets(03-04, Approved by Board) on Br.No. 110 Dn, 254 Dn, 271 Dn, 283 Dn, 290 Dn, 297 Dn, 332 Dn, 343 Dn, 362 Dn, 374 UP,	12	110 Dn, 254 Dn, 271 Dn, 283 Dn, 290 Dn, 297 Dn, 332 Dn, 343 Dn,	GB	DRF	4920	5307	0	50	S	A	F	Jun-06	30%	1186	2098	2098	Fabrication in progress.	KTT	HQ
2	96	03-04	Kota-Ruthiyai & Gangapur-Mathura section- Improvement in bearing arrangement by centralised bearing along with repl. of loose rivets, inspection cradles & lifting brackets(03-04, Approved by Board) on Br. No 475 UP, 534 Dn, 535 dn, 541 Dn, on GGC-MTJ Section.	5	475 UP, 534 Dn, 535 dn, 541 Dn, 7	GB	DRF	4020	4020	0	50	S	A	F	Sep-06	10%	0	912	912	Fabrication started.	KTT	HQ
3	97	03-04	Kota Div-In situ replacement of existing stringers (rail bearer) top flange angle of bridge No. 250 Dn (5x30.48m) & replacement of existing cracked top boom cover plates of girders of bridge No. 448 UP (5x30.5)	2	250Dn, 448Dn	GB	DRF	4985	4985	0	50	S	A	F	Dec-05	60%	0	5205	5205	Fabrication work in progress. Br. No. 250Dn COMPLETED.	KTT	HQ
4	98	03-04	Replacing heavily corroded top flange cover plate & improvement of bearing arrangements on bridge No. 322 UP and bridge No. 475 UP	2	322Up, 475Up	GB	DRF	4446	4446	0	50	S	NR	F	Apr-06	10%	0	829	829	Work in progress.	KTT	HQ
5	101	03-04	Provision of pedestrian walkway on Bhoomari, Lakhundar, Kalisindh, Badrwas & 1255/1 bridges on BPL - Division.	4	1296/1, 1296/2, 1254/1, 1136/2	GB	DRF	4491	4932	729	30	S	A	F	Mar-06	80%	0	4013	4742	4 bridges COMPLETED. Br. No. 1255/1 in progress.	BPL	HQ
				1	1255/1										Apr-06						BPL	HQ

6	103	03-04	BPL Divn- Provision of Inspection path way on Keoton UP Br. No 945/1 @ Km 945/12-24 & DN Br. No 945/1 @ Km 945/11-23, Gadariya UP Br. No. 778/2 @ Km 778/25-33.	3	945/1Up, 945/1 Dn, 778/2UP.	GB	DRF	3422	3550	0	30	S	A	F	Jun-06	70%	0	0	0	Work in progress for 778/2Up. Br. No. 945/1Up & Dn COMPLETED.	BPL	HQ
7	104	03-04	BPL Divn- Provision of Inspection path way on Betwa Dn Br. No. 886/1 @ Km 886/29-887/1 & Bina Dn Br.No. 966/1 @ km 966/31-39. (1	1	966/1Dn	GB	DRF	3284	3303	1904	30	S	A	F	Oct-05	100%	0	2157	4061	COMPLETED	BPL	HQ
8	105	03-04	BPL Divn.- Provision of pedestrian walk way to Orr Br. No. 1037/1 @ Km 1037/6-7, Chopan Br No. 1116/3 @ Km 1116/9-10, Sindh Br. No. 1075/1 @ Km 1075/2-5 & Parwati Br. No. 1135/1 @ Km 1135/4-9.	4	1037/1, 1116/3, 1075/1, 1135/1.	GB	DRF	4886	4960	1425	30	S	A	F	Dec-05	100%	0	2503	3928	COMPLETED.	BPL	HQ
9	106	03-04	BPL Divn.- Provision of pedestrian walk way to Ghodapachar Br. No. 1174/1 @ Km 1174/8-9, Ajmeer biora Br No. 1191/2 @ Km 1191/12-13, Dudhi Br. No. 1204/2 @ Km 1204/7-10& Newaj bridge No. 1222/1 @ Km	3	1174/1, 1204/2, 1222/1.	GB	DRF	3726	4028	1514	30	S	A	F	Sep-05	100%	0	3465	4979	COMPLETED	BPL	HQ
10	110	OT 04-05	KTT-RTA Section- Replacement of steel girder by Precast PSC/RCC slabs of various bridges of span less than 6.1m Bridges having span of 3.66m Br. No. 64, 68, 139 span of 4.5m 14, 80 span of 2.24m 56 span	8	64, 68, 139, 14, 80, 56, 27, 21	Small Span girder	DRF	35,40	35,40	0	50	S	NA	F	Mar-06	0	0	0	0	Work just awarded.	KTT	Divn
11	111	OT 04-05	KTT-RTA Section- Replacement of steel girder by Precast PSC/RCC slabs of various bridges of span less than 6.1m span Br. No. 57, 60, 97,	4	57, 60, 97, 18	Small Span girder	DRF	49,64	49,64	0	50	S	NA	F	Dec-05	0	0	0	0	Work just awarded.	KTT	Divn
12	128	02-03	JBP-ALD- Rehabilitation of exist. 2/6.10m Brick Arch Br. No. 1006/1 @ Km 1006/3-4 as arch top RCC box.	1	1006/1	DB	DRF	1399	1399	57	50	S	A	F	Mar-06	30%	0	0	57	Boulder soling & Levelling course done.	JBP	Divn
13	130	02-03	JBP-ALD- Rehabilitation of exist. 1/3.05m Brick Arch Br. No. 997/1 @ Km 997/13-14 as arch top RCC box.	1	997/1	DB	DRF	793	793	13	50	S	A	F	Feb-06	-	0	0	13	Work just to start.	JBP	Divn
14	132	02-03	JBP-ALD- Rehabilitation of exist. 3/3.665m Brick Arch Br. No. 1004/1 @ Km 1004/10 as arch top RCC box.	1	1004/1	DB	DRF	1867	1867	724	50	S	A	F	Mar-06	70%	0	0	724	Work in progress. Arch top Box completed up to springing level.	JBP	Divn
15	133	02-03	JBP-ALD- Rehabilitation of exist. 3/1.22m Brick Arch Br. No. 1016/1 @ Km 1016/6-7 as arch top RCC box.	1	1016/1	DB	DRF	968	968	10	50	S	A	F	Mar-06	--	0	0	10	Work just awarded.	JBP	Divn
16	134	02-03	JBP-ALD- Rehabilitation of exist. 1/3.66m Stone Arch Br. No. 1145/1 @ Km 1145/1-2 by insertion of arch	1	1145/1	DB	DRF	672	672	8	50	S	A	F	Feb-06	5%	0	0	8	Work in progress.	JBP	Divn

17	135	02-03	JBP-ALD- Rehabilitation of exist. 2/9.10m Brick Arch Br. No. 1065/1 @ Km 1065/8-9 by interning &	1	1065/1	DB	DRF	2195	2195	8	50	S	A	F	Mar-06	-	0	0	8	Work awarded on 30.9.05.	JBP	Divn
18	138	02-03	JBP-ALD- Rehabilitation of exist. 1/9.10m Brick Arch Br. No. 1175/2 @ Km 1175/13-14 as Interning &	1	1175/2	Arch Br	DRF	1498	1498	0	30	S	A	F	Mar-06	70%	0	884	884	Jacketting completed up to springing level of arch.	JBP	Divn
19	139	02-03	JBP-ALD- Rehabilitation of exist. 3/4.57m Brick Arch Br. No. 1031/1 @ Km 1031/2-3.	1	1031/1	Arch Br	DRF	2399	2399	0	30	S	A	F	Jan-06	45%	0	1403	1403	Box constructed 1m below springing level.	JBP	Divn
20	143	02-03	JBP-KTE Rehabilitation of exist. 2/9.14m Arch Br. No. 1022/1 @ Km	1	1022/1	Arch Br	DRF	2898	2898	11	20	S	A	F	Mar-06	5%	0	0	11	Boulder soling provided in one span.	JBP	Divn
21	146	02-03	ET-JBP- Proposed Rehabilitation as interning & jacketting of exist. Br. No. 757/4 ( DN Rd) @ Km 757/8-9	1	757/4 Dn	Arch Br	DRF	2999	2999	1500	10	S	A	F	Mar-06	70%	-1389	1609	3109	Jacketting completed up to springing level.	JBP	Divn
22	147	02-03	BPL-BIN - Replacement of 7 spans of 6.10 m for girder Br. No. 913/1, 948/1 & 976/1 by PSC slab by PSC	1	913/1	Small Span girder	DRF	2100	1768	569	10	S	A	F	Mar-06	40%	575	831	1400	Casting of Box in progress. One Box completed.	BPL	Divn
23	148	02-03	BIN-MKC- Provision of a bridge at km 1292.787 as RCC box of size 1/4.0x3.0 m. (flood prone area)	1	New Br	Box	DRF	2950	2124	110	10	S	A	F	Mar-06	2%	0	0	110	Thrust bed completed.	BPL	Divn
24	164	02-03	Replacing cracked stone Bed Blocks by CC Bed Blocks Br. No. 153Dn, 34Dn, 343Up & 96S/L.	2	34Dn, 96S/L	GB	DRF	2,732	1,937	0	40	S	A	F	Mar-06	30%	0	0	0	343Up, 153Dn completed in 04-05. Work in progress for Br. No. 34Dn & 96	KTT	Divn
25	165	02-03	GGC-NNW Section- Providing guide bunds for river training to Br.No. 374 & 379 in Up stream.	2	374, 379	GB	DRF	922	1,009	328	40	S	A	F	Feb-05	38%	0	536	864	Work in progress.	KTT	Divn
26	166	03-04	Replacement of heavily corroded Floor system of KATNI-Fly over (DN)	1	1236/3	GB	DRF	1986	1799	0	40	S	NR	F	Feb-06	100%	0	0	0	COMPLETED	JBP	HQ
27	167	03-04	Replacement off Cross girders of Simraul (DN) on JBP-MKP sec.	1	1198/1	GB	DRF	2824	26,31	0	40	S	A	-	Dec-06	0	0	0	0	Contract terminated.	JBP	HQ
28	168	03-04	Guna-GWL section: - Rebuilding of existing 2/1.20 m cracked HP culvert No. 1116/1 @ Km. 1116/9-10 as precast RCC box of size 1/3.00 x	1	1116/1	HP	DRF	1750	1363	0	40	S	A	F	Dec-05	35%		533	533	Segments casted.	BPL	Divn
29	169	03-04	Guna-GWL section : Construction of new culvert at Kms. 1276/2-3 as RCC box 2/2.00 x 1.50m.	1	New Br.	BOX	DRF	1575	1000	71	40	S	A	F	Dec-05	15%	0	0	71	Segments casting in progress.	BPL	Divn
30	171	03-04	BIN-MKC Sec: Replacement of existing 1/230 mm. HP culvert No. 1061/2 @ Kms. 1061/6-7 with precast segmental RCC box of size 2/3.00 x 1.50 m.	1	1061/2	HP	DRF	922	921	62	40	S	A	F	Mar-06	25%	0	182	244	Segments casted.	BPL	Divn
31	172	03-04	KTT-RTA Section- Provision of inspection path way of OWG/USG bridges No. 350 and bridge No. 611 Up, bridge No.34 in KTT-RTA	3	350, 611Up, 34.	GB	DRF	2157	2157	0	40	S	A	UF	May-06	0	0	0	0	Tender opened on 22.11.05.	KTT	HQ

32	173	03-04	Proposed rehabilitation as arch top RCC box in arch No. 4 on existing 4/3.05 m span Arch Bridge No.846/1 @ Km 846/1-2 on ET-JBP section.	1	846/1	Arch Br	DRF	889	889	0	80	S	A	F	Mar-06	100%	0	296	296	COMPLETED	JBP	Divn
33	174	03-04	ET-JBP-Replacement of 2/6.10 m girder with PSC Slabs on Bridge No 944/1 UP @ Km 944/10 on ET-JBP	1	944/1 UP	Small Span girder	DRF	1304	1304	0	80	S	A	D W	Mar-06	-	0	0	0	PSC slab awaited from ET. Ballast retainer to be casted.	JBP	Divn
34	175	03-04	Proposed rehabilitation of existing 1/6.10 m span Arch Bridge by insertion of Arch top RCC BOX in to existing span UP & Dn road of bridge No. 1049/1 @ Km 1049/11-12 on	2	1049/1Up & Dn	Arch Br	DRF	1250	1250	0	40	S	A	F	Mar-06	40%	0	452	452	Work in progress. Box constructed 1.0 m below springing level.	JBP	Divn
35	179	04-05	AEN (South) KTT section - Extension of bridge/piers/ abutments to accommodate PSC slab.	9	93Dn, 100Up, 111Dn, 186Up, 196Up, 201Up	-	DRF	2956	2956	0	40	S	UA	F	-	0	0	0	0	Work in progress.	KTT	Divn
36	180	04-05	JBP Divn- Provision of inspection pathway on Magardha, Tapa, Kariyari & Dhirma @ kms 1200/9-10, 1207/6-7, 1218/12-13 & 1226/10-11, on BIN-KTEsection and Bimraul bridge @ kms 1029/6-7 on KTE-NKJ section.	2	1200/1 , 1207/1	GB	DRF	2010	2010	0	40	S	A	F	Jun-06	0	0	0	0	Work started.	JBP	HQ
		3		1218/2 , 1226/1 , 1029/1.																		JBP
37	181	04-05	JBP Divn- Provision of inspection pathway & pedestrian pathway on NaNaktawa UP & Dn Sangli UP & Dn and Singla common 5/30.5 m Spans on JBP-MKP section.	3	809/1, 855/1, 801/3	GB	DRF	2551	2551	0	40	S	A	F	Mar-06	5%	0	0	0	Work in progress.	JBP	HQ
38	183	04-05	BPL divn - Provision of Pedestrian pathway on Kaliasot UP Rd, Shelar UP Rd and Chillar birdge on ET-BPL,BPL-BIN and BIN-GUNA	3	817/1Up, 971/1Up, 1281/2	GB	DRF	2380	2555	0	40	S	A	F	Jan-06	100%	89	2329	2329	COMPLETED	BPL	HQ
39	184	04-05	JBP Divn- Construction of RCC BOX under the existing 1/9.88 m girder Dn main line for replacement of steel girder of Bridge No 994/1 @ Km 994/6-7 on BIN-KTE section.	1	994/1	RCC. Box	DRF	1299	1299	0	40	S	A	F	Mar-06	-	0	0	0	Work just to start.	JBP	Divn
40	185	04-05	JBP Divn - Proposed construction of RCC twin box into existing 1/9.14 m girder for replacement of girder of Br. No. 787/1 UP @ Kms 787/4 on ET-	1	787/1	RCC. Box	DRF	2023	2023	0	22	S	A	F	Dec-05	100%	-3569	3569	3569	COMPLETED	JBP	Divn
41	186	04-05	JBP Divn- Proposed construction of RCC twin box into existing 1/9.14 m girder for replacement of girder of Br./ No 808/1 UP & Dn @ Kms 808/6-7 on ET-JBP section.	1	808/1	RCC. Box	DRF	2483	2483	0	22	S	A	F	May-05	100%	-2509	2509	2509	COMPLETED	JBP	Divn

42	187	04-05	JBP Divn- Proposed construction of RCC twin box into existing 1/9.14 m girder for replacement of early steel girder of Br. No.925/1 UP & Dn @ Kms 925/14-15 on ET- JBP Section.	1	925/1	RCC. Box	DRF	2248	2248	0	22	S	A	F	Oct-05	100%	-3425	3425	3425	COMPLETED	JBP	Divn
43	188	04-05	JBP Divn - Proposed construction of RCC twin box into existing 1/9.14 m girder for replacement of girder Br. No 933/1 UP & Dn @ Kms 933/8-9 on ET - JBP Section.	1	933/1	RCC. Box	DRF	2029	2029	0	22	S	A	F	Apr-05	100%	-1441	1441	1441	COMPLETED	JBP	Divn
44	189	04-05	JBP Divn -Proposed construction of RCC twin box into existing 1/9.14 m girder for replacement of early steel girder of Br. No.849/2 UP & Dn @ Kms 849/10-11 on ET-JBP section.	1	849/2	RCC. Box	DRF	2435	2435	0	22	S	A	F	Jun-05	100%	-750	750	750	COMPLETED	JBP	Divn
45	190	04-05	JBP Divn - Proposed construction of RC twin Box into existing 1/9.14 m girder for replacement of Early steel girder of Br. No 1068/1 UP & Dn Loop @ Kms 1068 on JBP-MKP	1	1068/1	RCC. Box	DRF	2237	2237	0	22	S	A	F	Jan-06	5%	0	0	0	Work in progress.	JBP	Divn
46	191	04-05	JBP Divn - Proposed construction of RC twin box into existing 1/9.14 m girder for replacement of girder of Br. o 1223/2 UP @ Kms 1223/9-10 on	1	1223/2	RCC. Box	DRF	1252	1252	0	10	S	A	F	Feb-06	0%	0	0	0	Contract awarded.	JBP	Divn
47	192	04-05	JBP Divn- Proposed strengthening as RCC jacketing of abutment and piers of girder bridge span of 3/9.14 m bridge No. 751/2 Dn @Km 751/8-9	1	751/2	RCC. Box	DRF	1602	1602	0	10	S	A	F	Feb-06	_	0	0	0	Contract awarded.	JBP	Divn
48	193	04-05	JBP Divn- Proposed strengthening as RC jacketing of abutment and piers of girder bridge span of 3/9.14 m bridge No. 791/3 Dn @ KM 791/11-12 on ET JBP section.	1	791/3	RCC. Box	DRF	1602	1602	0	10	S	A	F	Mar-06	_	0	0	0	Contract awarded.	JBP	Divn
49	194	04-05	JBP Divn- Proposed strengthening as RCC jacketing of abutment and piers of girder bridge span of 3/9.14 m Bridge No 882/2 @ KM 882/4-5 on	1	882/2	RCC. Box	DRF	1602	1602	0	10	S	A	F	Mar-06	_	0	0	0	Contract awarded.	JBP	Divn
50	195	04-05	JBP Divn - Proposed strengthening as RCC jacketing of abutment and piers of girder bridge span of 1/9.14 m with replacement of girder by PSC slab of Br. No. 1150/1 Dn @ Km 1150/9-10 on BIN-KTE section Br. No. 882/2 Dn @ KM 882/4-5 on ET-	1	1150/1	RCC. Box	DRF	2123	2123	0	10	S	A	F	Feb-06	_	0	0	0	Contract awarded. Revised drg to be submitted.	JBP	Divn

51	196	04-05	JBP Divn - Proposed strengthening as RCC jacketing of abutment and piers of girder bridge span of 1/9.14 m with replacement of girder by PSC slab of Br. No. 1153/1 Dn @ Km 1153/4-5 on BIN-KTE sectin Br No. 882/2 Dn @ Km 882/4-5 on ET-JBP.	1	1153/1	RCC. Box	DRF	2234	2234	0	10	S	A	F	Mar-06	-	0	0	0	Contract awarded. Estimate to be modified.	JBP	Divn
52	197	04-05	JBP divn- Proposed strengthening as RCC jacketing of abutment and piers of girder bridge span of 1/9.14 m with replacement of girder by PSC slab of Bridge No. 1130/1 S/L @ Km 1130/6-7 on KTE SGRL section.(Box	1	1130/1	RCC. Box	DRF	2339	2399	0	10	S	A	F	Mar-06	-	0	568	568	Work in progress.	JBP	Divn
53	198	04-05	JBP divn- Proposed rehabilitation as arch top RCC Box into existing span of 5/2.44 m bridge No.1171/1 at KM 1171/4-5 on KTE-ALD section.	1	1171/1	RCC. Box	DRF	2000	2000	0	10	S	A	UF	-	-	0	0	0	Tender opened on 22.11.05.	JBP	Divn
54	199	04-05	JBP divn - Proposed rehabilitation as arch top RCC Box into existing span of 3/2.44 m Arch Br. No. 1182/1 at Km 1182/10-11 on KTE ALD section.	1	1182/1	RCC. Box	DRF	1479	1479	0	10	S	A	UF	-	-	0	0	0	Tender opened on 22.11.05.	JBP	Divn
55	200	04-05	JBP divn - Proposed rehabilitation as arch top RCC Box into existing span of 3/2.44 m Arch bridge No. 1186/1 at Km 1186/12-13 on KTE-	1	1186/1	RCC. Box	DRF	1334	1334	0	10	S	A	UF	-	-	0	0	0	Tender opened on 22.11.05.	JBP	Divn
56	201	04-05	JBP divn- Proposed construction of RCC twin Boxes 2/2.00 x and return wall at bridge no 1191/1 @ Km 1191/14 on KTE ALD section.	1	1191/1	RCC. Box	DRF	2700	2700	0	17	S	A	-	Mar-06	-	0	0	0	Estimate under finance vetting.	JBP	Divn
57	181	03-04	JBP Division -Replacement of 2/6.10m girder with PSC slabs on Bridge 981/1 UP & DN @ Km 981/4-5 on BIN-KTE section.	2	981/1UP, 981/1DN	Small Span girder	DRF	26,00	26,00		20	S	-	-	Jun-06	-	0		0	<b>To be dropped</b>	JBP	Divn
58	203	01-05	KTT-COR section- Regirdering of existing RCC Girder of ROB No.2(Basi Barisal) by PSC girder.	1	2	RCC Girder	DRF	29,95	30,21	0	100	S	A	UF	Mar-06	0	0	0	0	Tender committee to be done.	KTT	Divn
59	137/03-04	02-03	JBP-ALD- Rehabilitation of exist. 2/6.10m Brick Arch Br. No. 1006/1 @ Km 1006/3-4 as arch top RCC box.	1	1006/1	Arch Br	DRF	4300	-	0	0	S	A	F	-	-	0	0	0	<b>To be dropped</b>	JBP	Divn
60	144/03-04	02-03	Replacement of steel girder 6 bridges of 9.14m span by PSC slab of bridge No. 919/1, 925/1, 933/1 of JBP Divn.	3	919/1, 925/1, 933/1	PSC Slab	DRF	2950			0	S	A	-	Jun-06	--	0	0	0	<b>Work revised</b> , twin box proposed in LB 04-05.	JBP	Divn
61	146/04-05	02-03	JBP-ALD- Rehabilitation of exist. 1/3.66m Brick Arch Br. No. 1005/1 @ Km 1005/4-5 as arch top RCC box.	1	1005/1	DB	DRF	1300	499	53	0	S	A	F	Apr-05	100%	0	0	53	<b>COMPLETED</b>	JBP	Divn

62	190/04-05	03-04	Guna-GWL section: Rebuilding of existing 1/1.20 m cracked HP culvert No. 1115/1 @ Km. 1115/1-2 with precast segmental RCC box of size	1	1115/1	HP	DRF	525	339	158	0	S	A	F	Jun-05	100%	158	395	553	COMPLETED	BPL	Divn
63	191/04-05	03-04	Guna-GWL section : Rebuilding of existing 1/1.20 m cracked HP culvert No. 1124/2 @ Km. 1124/2-3 with precast RCC segmental box of size	1	1124/2	HP	DRF	525	443	172	0	S	A	F	Jun-05	100%	78	381	553	COMPLETED	BPL	Divn
64	193/04-05	03-04	Guna-GWL section : Construction of new culvert at Km. 1263/4-5 as RCC box of size 2/2.50x2.50 m.	1	New Br.	BOX	DRF	1725	-	29	0	S	-	-	Jun-05	0	0	0	29	Only pitching to be done. Construction of Bridge is not reqd.	BPL	Divn
65	196/04-05	03-04	KTT Division- Provision of inspection path way on PSC girder bridges on KTT-COR section of KTT division. Br. No. 53, 59, 92, 105, 115, 154, 164, 174, 198, 201, 202, 211, 260, 261, 262, 263, 264, 265, 266, 267, 268, 269, 270, 271, 272, 273, 274, 275, 276, 277, 278, 279, 280, 281, 282, 283, 284, 285, 286, 287, 288, 289, 290, 291, 292, 293, 294, 295, 296, 297, 298, 299, 300, 301, 302, 303, 304, 305, 306, 307, 308, 309, 310, 311, 312, 313, 314, 315, 316, 317, 318, 319, 320, 321, 322, 323, 324, 325, 326, 327, 328, 329, 330, 331, 332, 333, 334, 335, 336, 337, 338, 339, 340, 341, 342, 343, 344, 345, 346, 347, 348, 349, 350, 351, 352, 353, 354, 355, 356, 357, 358, 359, 360, 361, 362, 363, 364, 365, 366, 367, 368, 369, 370, 371, 372, 373, 374, 375, 376, 377, 378, 379, 380, 381, 382, 383, 384, 385, 386, 387, 388, 389, 390, 391, 392, 393, 394, 395, 396, 397, 398, 399, 400, 401, 402, 403, 404, 405, 406, 407, 408, 409, 410, 411, 412, 413, 414, 415, 416, 417, 418, 419, 420, 421, 422, 423, 424, 425, 426, 427, 428, 429, 430, 431, 432, 433, 434, 435, 436, 437, 438, 439, 440, 441, 442, 443, 444, 445, 446, 447, 448, 449, 450, 451, 452, 453, 454, 455, 456, 457, 458, 459, 460, 461, 462, 463, 464, 465, 466, 467, 468, 469, 470, 471, 472, 473, 474, 475, 476, 477, 478, 479, 480, 481, 482, 483, 484, 485, 486, 487, 488, 489, 490, 491, 492, 493, 494, 495, 496, 497, 498, 499, 500, 501, 502, 503, 504, 505, 506, 507, 508, 509, 510, 511, 512, 513, 514, 515, 516, 517, 518, 519, 520, 521, 522, 523, 524, 525, 526, 527, 528, 529, 530, 531, 532, 533, 534, 535, 536, 537, 538, 539, 540, 541, 542, 543, 544, 545, 546, 547, 548, 549, 550, 551, 552, 553, 554, 555, 556, 557, 558, 559, 560, 561, 562, 563, 564, 565, 566, 567, 568, 569, 570, 571, 572, 573, 574, 575, 576, 577, 578, 579, 580, 581, 582, 583, 584, 585, 586, 587, 588, 589, 590, 591, 592, 593, 594, 595, 596, 597, 598, 599, 600, 601, 602, 603, 604, 605, 606, 607, 608, 609, 610, 611, 612, 613, 614, 615, 616, 617, 618, 619, 620, 621, 622, 623, 624, 625, 626, 627, 628, 629, 630, 631, 632, 633, 634, 635, 636, 637, 638, 639, 640, 641, 642, 643, 644, 645, 646, 647, 648, 649, 650, 651, 652, 653, 654, 655, 656, 657, 658, 659, 660, 661, 662, 663, 664, 665, 666, 667, 668, 669, 670, 671, 672, 673, 674, 675, 676, 677, 678, 679, 680, 681, 682, 683, 684, 685, 686, 687, 688, 689, 690, 691, 692, 693, 694, 695, 696, 697, 698, 699, 700, 701, 702, 703, 704, 705, 706, 707, 708, 709, 710, 711, 712, 713, 714, 715, 716, 717, 718, 719, 720, 721, 722, 723, 724, 725, 726, 727, 728, 729, 730, 731, 732, 733, 734, 735, 736, 737, 738, 739, 740, 741, 742, 743, 744, 745, 746, 747, 748, 749, 750, 751, 752, 753, 754, 755, 756, 757, 758, 759, 760, 761, 762, 763, 764, 765, 766, 767, 768, 769, 770, 771, 772, 773, 774, 775, 776, 777, 778, 779, 780, 781, 782, 783, 784, 785, 786, 787, 788, 789, 790, 791, 792, 793, 794, 795, 796, 797, 798, 799, 800, 801, 802, 803, 804, 805, 806, 807, 808, 809, 810, 811, 812, 813, 814, 815, 816, 817, 818, 819, 820, 821, 822, 823, 824, 825, 826, 827, 828, 829, 830, 831, 832, 833, 834, 835, 836, 837, 838, 839, 840, 841, 842, 843, 844, 845, 846, 847, 848, 849, 850, 851, 852, 853, 854, 855, 856, 857, 858, 859, 860, 861, 862, 863, 864, 865, 866, 867, 868, 869, 870, 871, 872, 873, 874, 875, 876, 877, 878, 879, 880, 881, 882, 883, 884, 885, 886, 887, 888, 889, 890, 891, 892, 893, 894, 895, 896, 897, 898, 899, 900, 901, 902, 903, 904, 905, 906, 907, 908, 909, 910, 911, 912, 913, 914, 915, 916, 917, 918, 919, 920, 921, 922, 923, 924, 925, 926, 927, 928, 929, 930, 931, 932, 933, 934, 935, 936, 937, 938, 939, 940, 941, 942, 943, 944, 945, 946, 947, 948, 949, 950, 951, 952, 953, 954, 955, 956, 957, 958, 959, 960, 961, 962, 963, 964, 965, 966, 967, 968, 969, 970, 971, 972, 973, 974, 975, 976, 977, 978, 979, 980, 981, 982, 983, 984, 985, 986, 987, 988, 989, 990, 991, 992, 993, 994, 995, 996, 997, 998, 999, 1000	15	53, 59, 92, 105, 115, 154, 164, 174, 198, 201, 202, 211, 260, 261, 262, 263, 264, 265, 266, 267, 268, 269, 270, 271, 272, 273, 274, 275, 276, 277, 278, 279, 280, 281, 282, 283, 284, 285, 286, 287, 288, 289, 290, 291, 292, 293, 294, 295, 296, 297, 298, 299, 300, 301, 302, 303, 304, 305, 306, 307, 308, 309, 310, 311, 312, 313, 314, 315, 316, 317, 318, 319, 320, 321, 322, 323, 324, 325, 326, 327, 328, 329, 330, 331, 332, 333, 334, 335, 336, 337, 338, 339, 340, 341, 342, 343, 344, 345, 346, 347, 348, 349, 350, 351, 352, 353, 354, 355, 356, 357, 358, 359, 360, 361, 362, 363, 364, 365, 366, 367, 368, 369, 370, 371, 372, 373, 374, 375, 376, 377, 378, 379, 380, 381, 382, 383, 384, 385, 386, 387, 388, 389, 390, 391, 392, 393, 394, 395, 396, 397, 398, 399, 400, 401, 402, 403, 404, 405, 406, 407, 408, 409, 410, 411, 412, 413, 414, 415, 416, 417, 418, 419, 420, 421, 422, 423, 424, 425, 426, 427, 428, 429, 430, 431, 432, 433, 434, 435, 436, 437, 438, 439, 440, 441, 442, 443, 444, 445, 446, 447, 448, 449, 450, 451, 452, 453, 454, 455, 456, 457, 458, 459, 460, 461, 462, 463, 464, 465, 466, 467, 468, 469, 470, 471, 472, 473, 474, 475, 476, 477, 478, 479, 480, 481, 482, 483, 484, 485, 486, 487, 488, 489, 490, 491, 492, 493, 494, 495, 496, 497, 498, 499, 500, 501, 502, 503, 504, 505, 506, 507, 508, 509, 510, 511, 512, 513, 514, 515, 516, 517, 518, 519, 520, 521, 522, 523, 524, 525, 526, 527, 528, 529, 530, 531, 532, 533, 534, 535, 536, 537, 538, 539, 540, 541, 542, 543, 544, 545, 546, 547, 548, 549, 550, 551, 552, 553, 554, 555, 556, 557, 558, 559, 560, 561, 562, 563, 564, 565, 566, 567, 568, 569, 570, 571, 572, 573, 574, 575, 576, 577, 578, 579, 580, 581, 582, 583, 584, 585, 586, 587, 588, 589, 590, 591, 592, 593, 594, 595, 596, 597, 598, 599, 600, 601, 602, 603, 604, 605, 606, 607, 608, 609, 610, 611, 612, 613, 614, 615, 616, 617, 618, 619, 620, 621, 622, 623, 624, 625, 626, 627, 628, 629, 630, 631, 632, 633, 634, 635, 636, 637, 638, 639, 640, 641, 642, 643, 644, 645, 646, 647, 648, 649, 650, 651, 652, 653, 654, 655, 656, 657, 658, 659, 660, 661, 662, 663, 664, 665, 666, 667, 668, 669, 670, 671, 672, 673, 674, 675, 676, 677, 678, 679, 680, 681, 682, 683, 684, 685, 686, 687, 688, 689, 690, 691, 692, 693, 694, 695, 696, 697, 698, 699, 700, 701, 702, 703, 704, 705, 706, 707, 708, 709, 710, 711, 712, 713, 714, 715, 716, 717, 718, 719, 720, 721, 722, 723, 724, 725, 726, 727, 728, 729, 730, 731, 732, 733, 734, 735, 736, 737, 738, 739, 740, 741, 742, 743, 744, 745, 746, 747, 748, 749, 750, 751, 752, 753, 754, 755, 756, 757, 758, 759, 760, 761, 762, 763, 764, 765, 766, 767, 768, 769, 770, 771, 772, 773, 774, 775, 776, 777, 778, 779, 780, 781, 782, 783, 784, 785, 786, 787, 788, 789, 790, 791, 792, 793, 794, 795, 796, 797, 798, 799, 800, 801, 802, 803, 804, 805, 806, 807, 808, 809, 810, 811, 812, 813, 814, 815, 816, 817, 818, 819, 820, 821, 822, 823, 824, 825, 826, 827, 828, 829, 830, 831, 832, 833, 834, 835, 836, 837, 838, 839, 840, 841, 842, 843, 844, 845, 846, 847, 848, 849, 850, 851, 852, 853, 854, 855, 856, 857, 858, 859, 860, 861, 862, 863, 864, 865, 866, 867, 868, 869, 870, 871, 872, 873, 874, 875, 876, 877, 878, 879, 880, 881, 882, 883, 884, 885, 886, 887, 888, 889, 890, 891, 892, 893, 894, 895, 896, 897, 898, 899, 900, 901, 902, 903, 904, 905, 906, 907, 908, 909, 910, 911, 912, 913, 914, 915, 916, 917, 918, 919, 920, 921, 922, 923, 924, 925, 926, 927, 928, 929, 930, 931, 932, 933, 934, 935, 936, 937, 938, 939, 940, 941, 942, 943, 944, 945, 946, 947, 948, 949, 950, 951, 952, 953, 954, 955, 956, 957, 958, 959, 960, 961, 962, 963, 964, 965, 966, 967, 968, 969, 970, 971, 972, 973, 974, 975, 976, 977, 978, 979, 980, 981, 982, 983, 984, 985, 986, 987, 988, 989, 990, 991, 992, 993, 994, 995, 996, 997, 998, 999, 1000	2876	2876	0	0	-	-	-	-	0	0	0	0	To be dropped.	KTT	HQ		