

West Central Railway
Traffic Facilities-Yard Remodelling & Other Works of LB 05-06

Status as on 28.02.06

Sr No	PB/LB Item	Name of work	Year of Appro	Cost of work (000's)	Executing Agency	Target of work	Progress (%)		Remarks
							Physi cal	Financia l	
1	2	3	4	5	6	7	8	9	10
Work in Progress									
1	LB-1	BPL-Extension of Platform to accommodate 24/26 coach trains at Khirkiya, Harada&Timarni	01-02	3046	DRM/BPL	31.12.05	82%	51%	At KKN, DN P/F completed. Risk and cost tender to invited. Chief Secretary of M.P. Govt. vide letter No. 311/C.S./2005 dated 19.12.05 advised that the work of approach road to new L- xing will be started within one month at Timarni.
2	LB-2	Modernisation & Upgradation of basic training centre at ELS/NKJ	03-04	3554	TRS/NKJ	31.07.06	76%	51%	Contract work for cut models and loco model is in progress.
3	LB-3	Modernisation & Upgradation of basic training centre at ELS/ET	03-04	4453	TRS/ET	31.12.05	90%	82%	Contract work for cut models in progress
4	LB-4	KTT Divn- Providing sanded dead end at GQL, GKB, KPZ, MKX and DARA	04-05	5611	DRM/KTT	31.12.06	0%	0%	Plan approved, estimate sanctioned, brief note under A/c vetting.
5	LB-5	Sogaria- Provision of additional loop	04-05	4984	DRM/KTT	31.03.06	50%	64%	Work in progress.
6	LB-6	Kota-Bran section- provision of sand humps at Digod&Antah for Std III interlocking.	04-05	4847	DRM/KTT	31.03.06	30%	30%	Work in progress.

7	LB-7	Jukehi-Kymore-LalNagar siding-extension of loading siding loop to full rake capacity.	02-03	600	DRM/J BP	31.12.0 5	100%	100%	Work completed
---	------	---	-------	-----	-------------	--------------	------	------	----------------

8	LB-8	HBJ-Provision of millenium siding on east side of Habibganj station	03-04	2973	DRM/B PL	-	100%	99%	Civil work completed in Jan 05.
9	LB-9	HAN-providing rail level Platform for rake unloading	03-04	2215	DRM/K TT	31.03.0 6	0%	0%	Work is in progress.
10	LB-10	HAN-Providing 585 mtr long asphalted goods platform and drain	03-04	2735	DRM/K TT	31.12.0 5	60%	54%	Work is in progress.
11	LB-11	KTT-Improvement of goods shed incl. Drainage system	03-04	1725	DRM/K TT	31.01.0 5	100%	100%	Work completed
12	LB-12	KMZ-Extension of Goods platform to accommodate full rake capacity of 40 BCN	03-04	2366	DRM/J BP	31.03.0 5	100%	90%	Work completed
13	LB-13	KMZ-Provision of FOB at KMZ	03-04	2876	DRM/J BP	30.06.0 5	100%	85%	Work completed
14	LB-14	GUNA-Provision of drivers lobby	04-05	1731	DRM/B PL	30.06.0 6	55%	32%	Work in progress. Tender opened on 13.09.05 & under finalization.
15	LB-15	KHBJ-Provision of sand humps at Khannabanjari	04-05	2995	DRM/J BP	31.03.0 6	30%	0%	Work is in progress.
16	LB-16	KTT-Extension of shunting neck at Kota	04-05	1713	DRM/K TT	31.03.0 6	100%	100%	Civil work completed & commissioned.

17	LB-17	Kachhapura- Provision of rial level Platform on new ballast siding of KEQ to deal full rake of 40 BCN	04-05	2996	DRM/J BP	31.12.0 5	100%	48%	Work completed .
----	-------	---	-------	------	-------------	--------------	------	-----	------------------

18	LB-18	Provision of FOB at Makronia.	04-05	2100	DRM/J BP	31.12.06	0%	0%	Work awarded and fabrication work is in progress.
19	LB-19	ET- Upgradation of freight train examination facilities	04-05	2950	DRM/B PL	31.12.06	0%	0%	Work awarded .
New Works									
20	LB-21	Guna-Laying of 02 nos. cross over & related works	05-06	3000	DRM/B PL	31.12.07	0%	0%	Tender under finalization. DRM has approved the proposal of handing over the work to construction organisation and HQ has been advised for the same.
21	LB-22	Bharatpur- Construction of goods platforms in connection with gauge conversion	05-06	2962	DyCE/ C KTT	31.12.07	70%	94%	Work completed.
22	LB-23	Ganeshganj- Provision of new foot over bridge	05-06	2100	DRM/J BP	31.12.07	0%	0%	Work awarded and fabrication work is in progress.
23	LB-24	Salichauka Road- Provision of new foot over bridge	05-06	2100	DRM/J BP	31.12.07	0%	0%	Tender under finalization.
24	LB-25	Bina-Provision of CC Path way in passenger yard	05-06	1468	DRM/B PL	31.12.07	0%	0%	Tender opened on 17.02.06