

WEST CENTRAL RAILWAY

MONTH : Jan - 2006

Provision of Lifting Barriers on Double/Multiple Lines on Non-Interlocked Gates

RLY	Scope as identified 99-00	Work completed up to 04-05	Scope of work remaining as on 1.4.05	Work sanctioned up to 05-06	Target during 05-06	Progress up to month during 05-06	Balance likely to be remain as on 31.3.06	Remarks
WCR	382	244	136	136	95	43	41	

Annexure- 32/D.

Provision of basic infra structure at unmanned L-Xing

RLY	Scope as identified 99-00	Work completed up to 04-05	Scope of work remaining as on 1.4.05	Work sanctioned up to 05-06	Target during 05-06	Progress upto month	Balance likely to be remain as on 31.3.06	Remarks
WCR	150	90	60	60	60	12	0	Work in Progress for CC Block.