

PLAN HEAD -53 :PASSENGERS AMENITIES

Status as on : - 28-Feb -06.

Sr No	PB/LB	Brief Name of work	Year of Approval	Cost of work(000's)	Progress(%)		Remarks	State
					Physical	Financial		
1	2	3	4	5	6	7	8	9
Progress of Pink book works (2006-07)								
1	PB-339	Itarsi-Replacement of spun pipe 300mm dia by cast iron pipe	03-04	5155	0%	0%	Pipes are procured line up through stores.	MP
2	PB-340	Kota -Dismantling of foot over bridge & provision there of at a new location	04-05	10000	0%	1%	Tender discharged two times, tender opened on 09.01.06 and is accepted on 14.02.06.	RAJ
3	PB-341	Kota div-Extension of platform to accommodate 24/26-coaches (9 station) (Vikramgarh alot, Mehidpur road, Chaumahla ,Dakaniya talav ,Garot ,Jhalawar road, Morak, Indragarh sumerganjmandi & Lakheri)	05-06	18900	0%	0%	Tender opened on 24.01.06.and accepted on 22.02.06.	RAJ
4	PB-342	Jabalpur-Development of facilities	05-06	15000	0%	0%	Drawing to be submitted by RITES, Detailed estimate under preparation for exceeding original cost.	MP
5	PB-344	Itarsi-Manikpur sec- Extension of platforms for 24-coach trains (14 stations)	06-07	36800	0%	0%	New work	MP
6	PB-345	Gwarighat-Rampur- Replacement of pipeline (3.7km)(500mm dia)	06-07	23000	0%	0%	New work	MP
7	PB-346	Katani-Bina sec- Extension of platforms for 24-coach trains (5 stations)	06-07	25600	0%	0%	New work	MP
8	PB-347	Saugor-Water supply arrangement.	06-07	5410	0%	0%	New work	MP
9	PB-348	Sawaimadhapur-Concrete Cement apron on platform no.1.	06-07	6200	0%	0%	New work	RAJ

Progress of LAW book works (2005-06)

A - WORKS IN PROGRESS

1	LB- Makronia- Proposed extension of high level UP & DN P/F to accommodate 18 coaches length with IRS cover over shed of one way of 16 m on each P/F	03-04	2999	85%	70%	Work in progress	MP
2	LB- Kota-Providing Kota stone flooring on P/F No 1,2,3 & 4 at Kota station.	03-04	3027	98%	87%	Polishing of Kota stone completed.Only PF-3 in progress.	RAJ
3	LB- Itarsi : Extension of cover over platform no 2 and 3 both ends	04-05	3500	40%	10%	Civil-Work in progress. Elect-Estimate sanctioned.	MP
4	LB- Habibganj - Extension of cover over platform on PF no 1 at Itarsi end.	04-05	3564	95%	100%	Civil-Work in progress. Elect-Estimate under A/c vetting.	MP
5	LB- Habibganj -Provision of washable apron on platform no 5 and central drain between platform no 3 &4	04-05	3597	95%	95%	Work in progress	MP
6	LB- Katni : Provision of washable apron on PF no 5.	03-04	4987	100%	100%	work completed	MP
7	LB- Satna : Provison of washable apron.	04-05	4910	70%	55%	Work in progress	MP
8	LB- Kota-Divn: Provision of desireable passenger facilities as per yardstick on all stations	03-04	3502	0%	0%	Retender opening on 14.02.06.	RAJ
9	LB- Bina - Improvement to 14" dia pipe line from Jhagda Nallah to Silar Nallah	04-05	4018	0%	0%	Tender Reinvited and under finalisation	MP
10	LB- Itarsi-Provison of 6 inch (150mm dia) carriage feeder pipe line on PF no.5	99-00	982	80%	53%	Work in progress	MP
11	LB- Baran - Improvement of station circulating area.		1579	100%	84%	Work completed in Feb-06.	RAJ
12	LB- Sawaimadhopur - Providing Coach guidance system on P/F 3.		2579	100%	100%	Work completed	RAJ
13	LB- Ganjbasoda-Extension of FOB (OOT-01-02)	01-02	1450	100%	63%	Work completed in July-03	MP

14	LB- 376	Itarsi - Provision of High Pressure washing system on PF No.1,4 & 5	02-03	2365	100%	100%	Civil- Work completed in 2003. Mech.-PF-4&5 completed, PF-1 Work in progress Elect.-Tender under finalisation.	MP
15	LB- 377	Jabalpur - Provision of coach guidance system	02-03	1400	100%	96%	Work completed	MP
16	LB- 378	Mehidpur road - Providing OH water tank 10000 gallon capacity	02-03	821	100%	80%	Civil-Work completed in Oct-05. Elect-Work in progress.	RAJ
17	LB- 379	Indragarh sumerganj mandi : Dismantling of corroded tank and providing new 80000 litre Cap RCC tank.	02-03	818	97%	73%	Work in progress	RAJ
18	LB- 380	Jabalpur- Construction of high pressure washing lines on platform no.1 & 2 at Jabalpur station	03-04	1115	0%	0%	Work awarded	MP
19	LB- 381	Dangidhar - Provision of halt station at Dangidhar	03-04	2146	100%	64%	Work completed	MP
20	LB- 382	Itarsi- Provision of Kota stone flooring on P/F No.4 &5	03-04	2703	100%	79%	Work completed in Aug-05	MP
21	LB- 383	Banapura- Extension, of P/Fs (03-04, BPL Divn).	03-04	1054	100%	89%	Civil-Work completed in Jan-05. Elect-Estimate sanctioned.	MP
22	LB- 384	Shajapur - Extension raising and improvement of the P/Fs	03-04	2135	100%	98%	Civil-Work completed in Aug-05. Elect-Estimate under A/c vetting.	MP
23	LB- 385	Biyara rajgarh- Extension, raising and improvement of the PFs	03-04	2112	100%	96%	Civil-Work completed in Aug-05. Elect-Estimate under A/c vetting.	MP
24	LB- 386	Maihar- Provision of waiting hall (03-04,JBP Divn).	03-04	2702	85%	25%	Work in progress	MP
25	LB- 387	Sawaimadhopur - Raising P/F no. 1 to high level P/F using kota stone	03-04	1935	100%	100%	Work completed in Oct-05.	RAJ
26	LB- 388	Chaumahla - Improvement of existing surface in P/F No.1 & 2	03-04	2224	35%	17%	Work in progress	RAJ
27	LB- 389	Jabalpur- Cold drinking water distribution through sensor tap on PF No.1 at Itarsi end at Jabalpur	03-04	2035	0%	0%	Estimate is under revision.	MP

28	LB-390	Jabalpur-Augmentation of carriage watering arrangement on Dn P/F No. 2 by replacing of 4" dia .GI pipe with 6" dia GI pipeline to cater 24 coaches of train	03-04	2019	100%	47%	Work completed	MP
29	LB-391	Itarsi- Provision of settling tank/ sedimentation tank (2 No.) at filtration plant Itarsi (Cap 25 lacs litrs)	03-04	2891	75%	51%	Work in progress	MP
30	LB-392	Damoh- Emergency power supply arrangement for pumping installation at Damoh Kopr's river.	03-04	855	100%	61%	Work completed	MP
31	LB-393	Sagor- Proposed cover over platforms 96x 12m on Bina end and 16 x 12 m on Katni end at Sagor	03-04	2481	30%	22%	Civil-Work in progress. Elect-Estimate under A/c vetting.	MP
32	LB-394	Shivpuri- Provision of cover over shed 32m on platform, Kota stone flooring under covered shed	03-04	1998	100%	70%	Work completed in March-05	MP
33	LB-395	Gangapur city- Providing covered shed at platform no. 2	03-04	2146	15%	0%	Work in progress	RAJ
34	LB-396	Satna- Provision of FOB towards JBP end at Satna	03-04	2601	70%	75%	Work in progress	MP
35	LB-397	Katni - Provision of FOB towards JBP end at KTE.	03-04	2699	100%	100%	Work completed	MP
36	LB-398	Jabalpur- Extension of washable apron on P/F No. 1	03-04	1525	0%	0%	Tenders under finalisation	MP
37	LB-399	Kota & Sawaimadhopur - Provision of arrival/ departure display boards and other facilities at Kota Jn.and Sawaimadhopur stations on Kota division	03-04	1759	100%	80%	Work completed	RAJ
38	LB-400	Kota-Extension of coach guidance system at platform no. 3 & 4 at Kota station	03-04	1648	60%	51%	Part material supplied. Installation is in progress.	RAJ
39	LB-401	Bharatpur- Provision of IVRS based on PNR enquiry	03-04	816	90%	90%	Work in progress.	RAJ

40	LB- Bhopal- Provision of U/G tank at filter house (2 Nos)	04-05	2989	10%	10%	Work in progress.	MP
41	LB- Habibganj - Extension of P/F No 1,2&3, 4 for 24 coaches.	04-05	1444	85%	100%	Civil-Work in progress. Elect-Estimate under A/c vetting.	MP
42	LB- Jabalpur - Provision of RC H.S. tank of Cap 275000 litres at Jabalpur.	04-05	2752	90%	20%	Work in progress	MP
43	LB- Jabalpur- Provision of additional filter bed of capacity 20 lacs litres.	04-05	2875	95%	85%	Work in progress	MP
44	LB- Jabalpur- Provision of two nos. 150 HP CF pumps at Rampur house Jabalpur (GS/JBP)	04-05	1505	30%	0%	Work awarded.	MP
45	LB- Jabalpur- Provision of two nos 220 HP VT pump at Gwarighat pump house Jabalpur (GS/Jabalpur)	04-05	1861	10%	5%	Requisition sent to COS for procurement. Tender opened and under at CEE office.	MP
46	LB- Kota- Providing RCC overhead raw water tank 2.25 lacs litre cap.	04-05	1070	0%	0%	Drawing and design under approval.	RAJ
47	LB- Provision for computerisation and net working of manual train enquiry 131 system on WCR at Jabalpur,Katni, Satna,Itarsi,BINA,Bhopal, Habibganj,GUNA, Sawaimadhopur & SDG	04-05	2974	0%	0%	Estimate sanctioned. Tender opened on 02.06.05 and under finalisation.	MP
48	LB- Bina - Provision of weir wall on Bina river	04-05	2967	0%	0%	Reinvited tender under finalisation.	MP
49	LB- Bhopal Divn-Provision of Public address system at 30 stations on 'A' and 'B' route in Bhopal divn	04-05	2600	0%	0%	Contract awarded.	MP
50	LB- Jabalpur-Proposed replacement of pipe lines from 100/150mm dia CI/AC pressure pipe to 300 mm dia CI/DI pipe from GRP HS Tank to end of P/F No.1 to 3 to maintain tail end pressure for carriage watering	04-05	2950	100%	97%	Work in progress.	MP

51	LB- Jabalpur- Proposed 413 extension of cover over platform on P/F No 1 at Itarsi end	04-05	2975	40%	0%	Work awarded.	MP
52	LB- Itarsi-Manikpur- Provision 414 of Public address system at 38 stations on B-route in Itarsi-Manikpur section	04-05	2619	0%	0%	Tender under finalisation.	MP
53	LB- Nagda-Mathua Jn - 415 Provision of Public address system at 34 stations on B class stations in Nagda-Mathua Jn section	04-05	2924	0%	0%	Detailed estimate sanctioned,Tender floated.	RAJ
54	LB- Bharatpur- Construction 416 of RCC over head tank 225000 litres capacity on 20 m height	04-05	1343	0%	0%	Tender will be opened on 10.03.06.	RAJ
55	LB- Bharatpur -Construction 417 of new FOB on P/F on 3,4,5 and up of new RRI building	04-05	2990	0%	0%	Tender under TC.	RAJ
56	LB- Provision of cover over 418 platform No. 1 at Bina.	04-05	2994	0%	0%	Civil-Reinvited tender under finalisation. Elect-Estimate under vetting.	MP
57	LB- Habibganj - Provision of 419 PRS and Booking office on east side	04-05	2782	0%	0%	Work under Const.Deptt. Drawing under approval in division, Tender awarded	MP
58	LB- Mungaoli - Construction 420 of Foot over Bridge	04-05	2479	98%	65%	Civil-Work in progress. Elect-Tender floated.	MP
B - NEW WORKS							
59	LB- Bhopal - Provision of U/G 422 storage tank 2.50m lacs litre in replacement of open well	05-06	3000	0%	0%	Estimate under preparation	MP
60	LB- Bhopal Division - 423 Banapura,Talvidia, Khirkiya,Timarni- Provision of RCC over head tank 45000 litre capacity	05-06	3000	0%	0%	Estimate under vetting.	MP
61	LB- Itarsi - Improvement to 424 water supply by making pucca channel with pucca intake ponds, guide banks and stop dam.	05-06	3000	0%	0%	Estimate under preparation	MP

62	LB- 425	Guna - Provision of passenger amenities on P/F No.1 & 2 for making model station	05-06	3000	35%	0%	Work in progress	MP
63	LB- 426	Satna - Provision of rapid sand filtration plant of capacity 30 lakh liter	05-06	3000	10%	0%	Estimate sanctioned. Tenders are to be invited.	MP
64	LB- 427	Kota - Providing covering over passenger platform no. 5	05-06	2990	10%	0%	Work in progress	RAJ
65	LB- 428	Kota Division - Providing 200 mm dia borewell to improvement of water supply at Lalpur Umri, NarayanpurTatwara, Nimoda	05-06	1367	10%	0%	Estimate sanctioned. Tender opening on 10.03.06.	RAJ
66	LB- 429	Piloda - Bayana Jn section.- Providing 2 nos borewell	05-06	1110	10%	0%	Tender opening on 10.03.06.	RAJ
67	LB- 430	Kota Division - Improvement in lighting arrangement in circulating area various stations	05-06	0	20%	0%	Work in progress	RAJ
68	LB- 431	Jabalpur - Provision of 01 No.100 HP centrifugal pump at filter plant	05-06	524	5%	0%	Estimate sanctioned. Indent sent to CEE for procurement through COS.	MP
69	LB- 432	Kota - Ruthiyai and Kota Chittorgarh section - Provision of PA system at 'B' class stations	05-06	1538	0%	0%	Detailed estimate sanctioned, Tender floated.	RAJ
70	LB- 433	Kota / Jabalpur-Provision of PA system at 39 stations of 'D' SPL and 'E' route of BINA-Katni , Katni -Singrauli& Satna-Rewa section of JBP Division, Kota-Ruthiyai and Kota- Chittoregarh section	05-06	2688	0%	0%	Estimate sanctioned. Tender floated and due on 27.02.06.	MP & RAJ
71	LB- 434	Jabalpur Division - Provision of coach guidance at Katni station (PF- 3 & 4), Satna station (PF-2 & 3), Jabalpur station (PF-4) & Sagor station (PF-2)	05-06	2982	0%	0%	Estimate sanctioned. Tender floated and due on 13.02.06.	MP

72	LB- 435	Jabalpur Division - Provision of train timing LED display board at all platforms of Jabalpur division.	05-06	2772	5%	0%	Estimate snctioned. Tender will be floated by 10.02.06.	MP
73	LB- 436	Jabalpur - Provision of Emergency power supply arrangement to filter plant.	05-06	1350	5%	0%	Detailed estimate SANctioned, Indent sent to CEE for procurement of DG set through COFMOW.	MP
74	LB- 437	Bina - Replacement of carriage watering arrangement on P/F 2 & 3 with provision of 'S' band	05-06	1915	0%	0%	Tender under finalisation.	MP
75	LB- 438	Jabalpur - Provision of chilled water plant with distribution of cold water for platform no. 4	05-06	2959	5%	0%	Detailed estimate sanction. Tender schedule is under preparation. NIT will be issued by 31.01.06.	MP
76	LB- 439	Guna -Upgradation of Guna Rly Station (S&T works) as a model station	05-06	1433	0%	0%	Tender opened on 27.12.05 and tender finalisation.	MP
77	LB- 440	Kota - Providing installation and commissioning of electronic chlorination system	05-06	941	0%	0%	Material schedule under process.	RAJ
78	LB- 441	Hindaun city - Providing OH water tank 2.25 lac litre capacity	05-06	1397	0%	0%	Tender opening on 09.02.06.	RAJ
79	LB- 442	Gangapur city -Providing RCC over head water tank 2.25 lac litre on 20 mtrs height	05-06	2949	0%	0%	Tender opened and BN with CDA.	RAJ
80	LB- 443	Jabalpur - Provision for laying of additional pipeline of 300 mm Dia for Carriage watering at Itarsi end to maintain tail end pressure at both side	05-06	2950	0%	0%	Tender under finalisation.	MP
81	LB- 444	Jabalpur - Provision of pipeline for water stand on P/F No 2,3,& 4 for isolation from existing carriage watering pipeline	05-06	1500	0%	0%	Tender under finalisation.	MP

82	LB- 445	Jabalpur - Provision of additional U/G tank of capacity 2.5 lacs litre at filter plant	05-06	1530	0%	0%	Detailed estimate sanctioned. Tenders are to be invited.	MP
83	LB- 446	Jabalpur - Provision of CI pipe to increase flow of water from Narmada river to intake well	05-06	2700	0%	0%	Detailed estimate under vetting with Sr DFM.	MP
84	LB- 447	Jabalpur - Repair to stand by pipeline network near Gwarighat pump house from river bed to main gate (Approx. 180 mtrs)	05-06	1365	0%	0%	Tender under finalisation.	MP
85	LB- 448	Jabalpur - Proposed replacement of carriage watering pipe lines on P/F No. 3 of 4" dia with 6"GI pipe to cater 24 coaches of train	05-06	2615	0%	0%	Tender under finalisation.	MP
86	LB- 449	Jabalpur - Provision of protection of exposed pipeline passing through dense populated area near Khandari Nallah between Rampur - Gwarighat pump house.	05-06	2900	0%	0%	Tender under finalisation.	MP
87	LB- 450	Jabalpur - Provision of additional U/G tank of capacity 2.5 lacs litre at filter plant	05-06	2000	0%	0%	Detailed estimate sanctioned.Tender to be invited.	MP
88	LB- 451	Jabalpur - Provision of video based surveillance system at Jabalpur Station	05-06	1600	0%	0%	Detailed estimate under vetting.	MP
89	LB- 452	Bhopal - Provision of video based surveillance system at Bhopal Station	05-06	1600	0%	0%	Tender opening on 27.12.05 and under finalisation.	MP
90	LB- 453	KOTA- Provision of video based surveillance system at Kota Station	05-06	1600	0%	0%	Detailed estimate sanctioned.NIT under process.	RAJ
91	LB- 454	Bhopal - Provision of GI/CI pipe line for improvement to water supply system	05-06	800	0%	0%	Detailed estimate under vetting.	MP
92	LB- 455	Bina - Replacement of existing steel tank by RCC TANK	05-06	1500	0%	0%	Detailed estimate under vetting.Tender under finalisation.	MP
93	LB- 456	Bhopal -Provision of 200 mm dia pumping line from filtration plant to RCC over head tanks	05-06	1100	0%	0%	Detailed estimate under vetting.	MP

94	LB- 457	Itarsi - Provision of filtration plant	05-06	2985	0%	0%	Detailed estimate under vetting.	MP
95	LB- 458	Kota - Providing 200 mm dia bore well with RCC over head tank 2.25 lacs litre capacity near loco shed in connection with new washing pit line	05-06	1721	0%	0%	Tender under finalisation.	RAJ
96	LB- 459	Pipariya - Upgradation of passenger facilities (Multi complex)	05-06	2984	0%	0%	Estimate sanctioned. Tender under finalisation.	MP
97	LB- 460	Kota - Providing 250 mm dia borewell at old and new chambal.	05-06	772	0%	0%	Tender opened and BN under finalisation.	RAJ
98	LB- 461	Kapren - Improvement water supply system by providing 200 mm dia borewell and providing GI pipe line and OH Tank	05-06	673	0%	0%	Tender opened and BN under finalisation.	RAJ
99	LB- 462	Dara - Providing 80000 litre capacity RCC over head tank at 20 mtr high staging	05-06	927	0%	0%	NIT process.	RAJ
100	LB- 463	Garoth - Nagda section - Improvement to water supply in AEN / SGJ section	05-06	2964	0%	0%	Estimate sanctioned.NIT called.	RAJ
101	LB- 464	Jabalpur - Construction of HS Tank at filter plant for the purpose of backwash of filter bed at filter plant	05-06	1528	0%	0%	Detailed estimate sanctioned.Tender to be invited.	MP
103	LB- 465	Jabalpur - Construction of one additional underground tank in filter plant of capacity 4.5 lakh liters	05-06	2729	0%	0%	Detailed estimate sanctioned.Tender to be invited.	MP
104	LB- 466	Baran - Replacement of corroded steel OH tank at station	05-06	1294	0%	0%	NIT called.	RAJ