

## PLAN HEAD -64 :OTHER SPECIFIED WORKS

Status as on : - 28-Feb -06.

Sr No	PB/ LB	Brief Name of work	Year of Approval	Cost of work(000's)	Progress(%)		Remarks	State
					Physical	Financial		
1	2	3	4	5	6	7	8	9
<b>Progress of Pink book works (2006-07)</b>								
1	PB-350	Jabalpur-Setting up of West Central Railway	96-97	818900	49%	34%	Plan partly approved and partly under preparation by Rites approval for various work and material modification not agreed by Railway Board.	MP
2	PB-351	Bhopal-Welding training institute	03-04	22480	100%	100%	Work completed	MP
3	PB-352	Bhopal-General stores depot	04-05	33891	25%	15%	Work in progress.	MP
4	PB-353	Kota-Upgradation of basic training centre in wagon repair shop	04-05	7517	50%	10%	Civil-Sub structure is in progress. Mech-Indent placed. Elect-Tender under finalisation.	RAJ
5	PB-354	Bhopal,Bina and Itarsi-Upgradation and improvement of running rooms	05-06	14931	0%	0%	Detailed estimate under vetting with Sr DEE/ TRO. BPL.Tender to be invited.	MP
<b>Progress of LAW book works (2005-06)</b>								
<b>A - WORKS IN PROGRESS</b>								
1	LB-468	Katni- Provision of running room at Katni	03-04	3000	80%	52%	Work in progress	MP
2	LB-469	Rewa- Provision of one stabling line of CST 580 mtr to accommodate 24 coaches trains at Rewa station	03-04	3995	75%	75%	Work is to be started shortly.	MP
3	LB-470	Kota- Replacement of centralised A.C. plant ( GS/KTT)	04-05	3037	25%	0%	Civil-Work up to lintal level completed. Elect-Tender under TC.	RAJ
4	LB-471	Kota- Improvement to running and crew lobby for Drivers and guards	04-05	2082	40%	38%	Masonary work casting completed,7 slab in progress.	RAJ
5	LB-472	Bhopal- Improvement to water supply arrangement by an U/G tank & modified connection	03-04	1820	100%	99%	Work completed in Jan-06.	MP

6	LB- 473	Habibganj - Provision of track machine depot	03-04	2989	100%	100%	Civil- work completed in Aug-05. Elect-Work in progress 70%.	MP
7	LB- 474	Bhopal- Replacement of pump house at Kamla park pump house	03-04	2500	0%	0%	Tender under finalisation	MP
8	LB- 475	Habibganj - Facilities for the office and other infrastructure for track machine	03-04	2985	100%	56%	Civil- work completed in Aug-05. Elect-Work in progress 70%.	MP
9	LB- 476	Itarsi - Inter connection of carries watering tanks, base kitchen & emergency tank	03-04	2014	100%	100%	Work completed in Jan-05.	MP
10	LB- 477	Itarsi- Replacement of steel tank ( Mandir tank & kali tank) by RCC tank in 12 blocks	03-04	2333	100%	74%	Work completed in Aug-05.	MP
11	LB- 478	Bhopal - Division- Improvement to roling in and rolling out electric lights at all Platforms of Itarsi ,Bhopal, & Bina	03-04	2284	0%	0%	Tender opening on 17.01.06	MP
12	LB- 479	Rewa- Provision of RCC tank of capacity 140000 litrs pump house with ancillary ppe laying work and augmentatin of water supply	03-04	2467	15%	0%	Work in progress	MP
13	LB- 480	Jabalpur- Emergency power supply to pumping installation at Rampur pump house	03-04	1904	100%	66%	Work completed	MP
14	LB- 481	Jabalpur- Emergency power supply to pumping installation at Gwarighat pump house	03-04	1904	100%	69%	Work completed	MP
15	LB- 482	KTE- Provision of 3 nos 125 HP VT pump at Katni river	03-04	2367	30%	0%	Work awarded,Pump, motor panel inspected.	MP
16	LB- 483	Katni- Emergency power supply to pumping installation at Katni river	03-04	1144	100%	0%	Work completed	MP
17	LB- 484	Jabalpur -Provision of officer rest house at Panchmarhi	03-04	2493	0%	0%	Work will be executed by BPL Division	MP
18	LB- 485	Jabalpur- Provisin of Doctors ( Super specialist consultants) chambers in Divisional Railway Hospital at Jabalpur	03-04	2891	100%	89%	Work completed	MP

19	LB- 486	Bhawani mandi - Providing drain, east side of Railway track	03-04	690	100%	89%	Work completed in May-05.	RAJ
20	LB- 487	Augmentation facilities at Subordinate Rest house at Kota, Sawaimadhopur, Shamgarh and Bharatpur	03-04	1479	0%	0%	Foundatin concreting in progress.	RAJ
21	LB- 488	Augmentatin faciities in ORH at Kota	03-04	1532	100%	100%	Work completed in Dec-05.	RAJ
22	LB- 489	Sewar- Providing approach road to station for staff and passengers	03-04	848	100%	92%	Work completed in Nov-05.	RAJ
23	LB- 490	Bhopal- Construction of CRWS stores at Bhopal	03-04	2830	100%	89%	Work completed in Jan-06.	MP
24	LB- 491	New katni Jn- Constructin BOXN depot at New katni Jn	03-04	2636	100%	65%	Work completed	MP
25	LB- 492	Jabalpur- Levelling, raising and turfing of Rly stadium at Jabalpur	03-04	2998	100%	72%	Work completed	MP
26	LB- 493	Bhopal - Provision of Divisional training centre at Bhopal	03-04	2494	45%	40%	Work in progress	MP
27	LB- 494	Habibganj - Improvement furnishig and airconditioning of newly constructe officer's ret house at Habibganj	03-04	1438	100%	100%	Work completed in Nov-05.	MP
28	LB- 495	Habibganj - Extension of washing pit ( by 4 coaches to accommodate Jan Shatabdi at Bhopal)	04-05	2354	100%	84%	Civil- work completed in Dec-05. Mech-Tender under finalisation. Elect-Tender reinvited.	MP
29	LB- 496	BINA- Provision of officers rest house	04-05	1500	15%	0%	Civil-Work in progress. Elect-Estimate sanctioned.	MP
30	LB- 497	Design, supply of material and fabrication of verticle stands for better utilisation of shop floor of ELS/New katni Jn	04-05	2498	50%	40%	Various items are being collected from JHS and Kota and works contact is to be floate for fabrication	MP
31	LB- 498	New katni Jn- Storage facility for maintenance section of ELS/New katni Jn (For store under AMM/ELS/New katni Jn)	04-05	2738	5%	0%	Procurement of items under process at COS/WCR.	MP
32	LB- 499	New katni Jn- Improvement in running room	04-05	2975	0%	0%	Detailed estimate under vetting with Sr DFM.	MP

33	LB- 500	Bhopal - Provision of centralised Air cooling at various running rooms (GS/BPL)	04-05	2724	75%	0%	Work completion stage and extensio of time is under process	MP
34	LB- 501	Bhopal divn-Upgradatation and improvement of new booking lobbies of Itarsi station yard and BINA	04-05	2595	95%	30%	At ET work completed. At Bina work in progress, Electrical work in progress	MP
35	LB- 502	Satna - Improvement/ modification of existing running room	04-05	2800	0%	0%	Tender under finalisation	MP
36	LB- 503	Beohari - Improvement/ moificatio of esting running building	04-05	788	0%	0%	Tender opened and under finalisation.	MP
<b>B - NEW WORKS</b>								
37	LB- 505	Jabalpur Division Centrilsed Aircooling system for running rooms at Satna, Katni & Jabalpur lobby	05-06	1820	5%	0%	Estimate under vetting, Tender to be invited.	MP
38	LB- 506	Swaimadhampur- Improvement to running rom and crew lobby	05-06	2983	0%	0%	Estimate sanctioned B.N.under preparation and under TC.	RAJ
39	LB- 507	Itarsi(LS) Reconstruction of Officer's rest house	05-06	1400	0%	0%	Civil-Estimate under vetting. Elect-Estimate ready.	MP
40	LB- 508	Pachmarhi - Improvement to toilet along with existing flooring, plastering and construction of boundary wall at Microwave station at Dhoopgarh	05-06	1417	0%	0%	Tender under finalisation.	MP
41	LB- 509	Bina- Provision of S&T training center	05-06	980	0%	0%	Estimate under vetting.	MP