

PLAN HEAD -52 :AMENITIES FOR STAFF

Status as on : - 28-Feb -06.

| Sr No | PB/ LB | Brief Name of work | Year of Approval | | Cost of work(000's) | Progress(%) | | Remarks | State |
|--|--------|--|------------------|------|---------------------|-------------|--|---------|-------|
| | | | 4 | 5 | | Physical | Financial | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | |
| Progress of Pink book works (2006-07) | | | | | | | | | |
| 1 | PB-339 | Bhopal-Improvement to water supply sytem. | 06-07 | 7700 | 0% | 0% | New work | MP | |
| 2 | PB-340 | Gangapur city - Conversion of type-1 quarters to type-II (40 units) | 06-07 | 8395 | 0% | 0% | New work | RAJ | |
| 3 | PB-341 | Gurla-Nagda-Rewiring of quarters (type-II-300,type-III-200 & type-IV-20 units) | 06-07 | 8500 | 0% | 0% | New work | RAJ | |
| Progress of LAW book works (2005-06) | | | | | | | | | |
| A - WORKS IN PROGRESS | | | | | | | | | |
| 1 | LB-342 | Bhopal - Provison of 3 no of OH tanks(1 no. in east,1 no. in west at NSZ) for water supply | 04-05 | 4360 | 88% | 79% | Civil-Work in progress. Elect-Estimate sanctioned. | MP | |
| 2 | LB-343 | New Katni Jn : Replacement of existing old 230 mm dia steel hume pipe by 250 mm dia ductile iron pipe from departure yard to AC loco storage tank. | 01-02 | 1800 | 30% | 1% | Work will be started shortly | MP | |
| 3 | LB-344 | Kota- Providing RCC over head corroded/cracked tank in old colony (2.25 Lakh litre). | 01-02 | 1487 | 100% | 70% | Work completed | RAJ | |
| 4 | LB-345 | Kota-Ruthiyai section - Providing hand pump in staff qtrs colony at SYL, ATRU, BLO one no. each and gang chawl No.2 (LC No.6)LC No.10/C LC No.18 Sundlak station Pipalda station and MTPC stn at one no. each station. | 02-03 | 972 | 60% | 34% | Work in progress | RAJ | |
| 5 | LB-346 | Kota - Providing RCC over head coroded cracked tank of 50000 gallon capacity near loco colony | 02-03 | 1293 | 100% | 81% | Work completed in Jun-05. | RAJ | |
| 6 | LB-347 | Kota-Ruthiyai Sec.- Improvement to Sub-standard quarters at Dharnoda, Chhbra Gugar, Salpur, Baran & Antah (60) Nos. | 02-03 | 1521 | 100% | 82% | Work completed | RAJ | |

| | | | | | | | | |
|----------------------|--------|---|-------|------|------|------|---|-----|
| 7 | LB-348 | Kota divn- Rewiring of Type-I, (390, Type-II 92,Type-II 17 & type-IV-I units staff quarter of Samgarh Kampura Stations) | 02-03 | 1358 | 100% | 100% | Work completed. CR under preparation. | RAJ |
| 8 | LB-349 | Kota divn : Providing Additional light point in toilet of type-I and type -II quarters. | 01-02 | 601 | 100% | 100% | Work completed. CR under preparation. | RAJ |
| 9 | LB-350 | CRWS BPL- Provision of scooter garage for type-IV quarters in CRWS cololy Bhopal. | 04-05 | 712 | 100% | 100% | Civil work completed in Nov-2005. | MP |
| 10 | LB-351 | Kota- Providing second ceiling fan in two rooms type I and type II quarters (GS/Kota) | 04-05 | 967 | 80% | 55% | Work in progress. Elect-Material recived. | RAJ |
| 11 | LB-352 | Jabalpur- Railway Hospital store room 25 x 15mtrs. | 04-05 | 2065 | 10% | 0% | Work in progress | MP |
| 12 | LB-353 | Kota / GS Providing second ceiling fan in two rooms type I and II quarters (2175 Nos.) | 04-05 | 2244 | 90% | 78% | Civil-Work in progress. Elect-Material recived. | RAJ |
| 13 | LB-354 | Jabalpur- Provision of V VIP pavilion in Railway stadium. | 04-05 | 2196 | 0% | 0% | Work awarded | MP |
| B - NEW WORKS | | | | | | | | |
| 14 | LB-356 | ET- Provision of PVC water tank at roof top of Rly quarters (750 units) at Rly colony 3418 blocks and portar chawl. | 05-06 | 4160 | 0% | 0% | Work awarded | MP |
| 15 | LB-357 | Gangapur city - Providing dug well to improvement of sewage system in staff quarters (250 units) | 05-06 | 1352 | 0% | 0% | Estimate sanctioned. BN under A/c vetting. | RAJ |
| 16 | LB-358 | Shamgarh - Conversion of non -standard quarter(35 units) into standard quarters | 05-06 | 2970 | 0% | 0% | Estimate sanctioned. Tender to be opened on 17.03.06. | RAJ |
| 17 | LB-359 | Kota - Nagda section - Conversion of non-standard quarters (32 units) into standard quarters at Suwasra, Chaumahla, Vikramgarh alot ,Mehidpur road,Rohalkhurd & Ramganj mandi | 05-06 | 2325 | 0% | 0% | Estimate sanctioned. Tender to be opened on 17.03.06. | RAJ |
| 18 | LB-360 | Jabalpur - Replacement of upperline colony steel tank with RCC HS tank of capaciaty 2.75 lacs litre | 05-06 | 2650 | 0% | 0% | Estimate sanctioned, Tenders are to be invited. | MP |

| | | | | | | | | |
|----|------------|---|-------|------|----|----|---|----|
| 19 | LB- 361 | Jabalpur - Provision of additional 6 nos gravel packed Deep tubewell at diferrent location(each at Madan mahal,Howbagh, Upperline,Bajaranj,Subhash and DRM office colony) | 05-06 | 1850 | 0% | 0% | Estimate sanctioned, Tenders are to be invited. | MP |
|----|------------|---|-------|------|----|----|---|----|