

## PLAN HEAD -51 : STAFF QUARTERS

Status as on : - 28-Feb -06.

Sr No	PB/LB	Brief Name of work	Year of Approval	Cost of work(000's)	Progress(%)		Remarks	State
					Physical	Financial		
1	2	3	4	5	6	7	8	9
<b>Progress of Pink book works (2006-07)</b>								
1	PB-329	Satna sub Div. - Replacement of K-type quarters, type-I, 50 units at various stations.	03-04	9037	85%	75%	Civil -Work at Satna - 30 units completed 20 units work is in progress. Elect-progress 70%	MP
2	PB-330	Jabalpur-Replacement of quarters,RB-III-9, RB-II-7 & RB-I-24 units	05-06	13597	0%	0%	Drawing under approval of divisional level, Estimate for Civil Engg. Portion under vetting with AFA/C/JBP	MP
3	PB-332	Katni-Replacement of quarters,type RB-I-43 & RB-II-6 units	06-07	11145	0%	0%	New work	MP

### Progress of LAW book works (2005-06)

#### A - WORKS IN PROGRESS

1	LB-320	Sawaimadhopur - Providing 14 units type 1 qtrs for gang chawl unit No. 53,54 and 62A.	02-03	3010	99%	80%	8 units completed. Doors and windows fixing balance at 6 units. Elect-progress 90%	RAJ
2	LB-321	Narsingpur : Construction of 26units type I ( S/S ) qrs in repl of old 'K" type qrs no K-31/ A-D ,K-31 A/ A-H, J-7/A-E & J-8/A-J	03-04	4621	100%	90%	Work completed	MP
3	LB-322	Behori Sub-Divn- Provision of 20 units type I ( S/S )quarters at the following stations. 1) Vijaysota-14units. 2) Kanchanpura-6 units.	03-04	3020	82%	36%	Foundation work for Qtrs at KNC is in progress.	MP
4	LB-323	Sajapur - Replacement of 19 RBI qtrs against abandoned qtr in the mid section	04-05	3686	70%	99%	Civil-Work in progress. Elect-under tendering.	MP
5	LB-324	Malarana- Providing 8 uits type 1 and 1 unit type-II quarters for gang staff and PWS.	02-03	2137	95%	60%	Work in progress	RAJ

6	LB-325	Ramganj mandi / Bayana -Providing staff quarters to TRD staff 1unit type IV qtrs. each.	02-03	1052	100%	82%	Work completed in Jan-06	RAJ
7	LB-326	Habibganj - Construction of 8 units of Type-II quarters	02-03	2123	100%	96%	Work completed in April-05.	MP
8	LB-327	New Katni Jn.- Provision of 8 Units type-II quarters	03-04	2683	100%	94%	Work completed	MP
9	LB-328	Guna- Construction of 4 units Type-II quarters for Break down staff.	04-05	1233	40%	54%	Civil-Work in progress. Elect-under tendering.	MP
10	LB-329	Deoragram - Provision of 14 units Type-I Qrs. for gang men staffs.	04-05	2365	16%	0%	Work in progress	MP
<b>B - NEW WORKS</b>								
11	LB-331	Habibganj- Provision of one unit Type-V quarter	05-06	1250	0%	0%	Estimate under preparation	MP
12	LB-332	Chhajawa - Providing two units type-IIquarters for traffic and four units type-II for Engineering Staff	05-06	1890	0%	0%	Estimate sanctioned. Tender opening on 03.02.06.	RAJ
13	LB-333	Kota - Ruthiyai section - Providing 4 units type-I, 4 units type -II staff quarters for S&T Department at Antha, Baran, Atru,& Chhabra gugar,	05-06	2400	0%	0%	Estimate sanctioned. Tender to be opened on 17.03.06.	RAJ
14	LB-334	Talvali - Providing three units type-II quarters for Traffic Staff	05-06	900	0%	0%	Estimate sanctioned. BN under A/c vetting.	RAJ
15	LB-335	New Katni Jn.-Provision of 8 units RB-II ( D/S ) new quarters for TRS staff.	05-06	2968	0%	0%	Tender under finalisation.	MP
16	LB-336	Habibganj - Provision of two units type-IV, two units type-III quarters for track machine officers & staff.	05-06	2750	0%	0%	Civil - Estimate prepared and Elect. Estimate awaited.	MP
17	LB-337	Ruthiyai - Provision of 8 units type-I quarters for gang man unit no.20	05-06	2560	0%	0%	Estimate under vetting.	RAJ
18	LB-338	Ashoknagar - Provision of 4 units type-I quarters for gangman unit no.10,11	05-06	1280	0%	0%	Estimate under vetting.	MP

19	LB- 339	Powerkheda - Provision of 6 units type -I quarters for gang man unit no -1	05-06	1920	0%	0%	Estimate sanctioned. Tender under finalisation.	MP
20	LB- 340	Shivpuri - Provision of 8 units type - I quarters for gangmans unit no.1 & 2 under ADEN/ Shivpuri section	05-06	2560	0%	0%	Estimate under A/C vetting	MP